

PROJECT UPDATE

Sammamish Community & Aquatic Center

December 26, 2014

Parks & Recreation Department

Another month of fair progress to report. The hollow-core planks of the west storm water vault were grouted in and catch basin rings have been installed on top of the vault. Three sides of the vault have been backfilled. This has allowed for an access road between the vault and the building. Steel joists were delivered to the site earlier this week and have been stored on top of the vault.

Several concrete shear walls for the upper level have been poured in the last month. The second level of the elevator shaft was also completed. Formwork is under way for the top of the surge tank and for interior columns in the building. A second slab was poured, this time for the group fitness rooms along the east edge of the building.

The contractor is installing metal angles at the gymnasium's jogging track level. A 125 ton crane has arrived at site for the steelwork. Starting next week we should see steel joists go up. Excavation for the east footing of the west wing of the garage is complete. Please let Sevda or me know if you have any questions!



Below: Overview of the progress of concrete slab along the east edge of the building and shear walls for the upper level. **Right:** Elevator shaft.



Below: Concrete pour for wall at the west edge of the lap pool.



Steel stored on top of the vault.

